COMPLETION REPORT

1	Name of the work	Construction of RCC drain in Vijayalakshmi layout in ward no. 13
2	Sanctioned Estimate No. & Date	AA No: AC/D2/AA/07/16-17, Dt: 12/05/16. TS No: CE/D2/TS/14/16-17, Dt: 16/05/2016.
3	Head of Account which is chargeable	P-0190
4	Instrument Order NO. & Date	No: EE/DD/WO/24/16-17, Date: 27/05/2016.
5	Name Of Contractor	KRIDL.
6 a	Time Stipulated for Completion of work	26.8.2016.
b	Delay in Exculpation of Work	Nil
7	Measurement recorded in	MB 4163 /p 41624 to 245
8	Check Measurement of the Asst	—
9	Name of the office/official in charge of the work	—
10	a) Asst. Eng/junior Eng	Nagabhoshan
	b) Asst. Exe Engineer	Jayalingappa.

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
50.00	49.37	—	00.63

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division alore-57.